REPORT NO. A03.107

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 91316
PERMIT NO.
BASIN 05

NOTICE OF INTENT NO. 51468

1. OWNER Ray & Gail Hebert
MAILING ADDRESS 754 Mustang Lane Gardnerville, NV 89410

ADDRESS OF WELL 754 Mustang Lane
Gardnerville, NV 89410

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 24 T 12 R 20 E Douglas COUNTY

PERMIT NO ____ PARCEL NO 122024501020 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Multi Color Rock		150		
& Gravel And Coarse Sands		150	250	100

RECEIVED
03 DEC -8 PM 1:29
STATE ENGINEERS OFFICE

Notes :

Date Started 10-29-03 Date Completed 10-30-03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		3hrs.

8. WELL CONSTRUCTION
Depth Drilled 250 Depth Cased 250

HOLE DIAMETER (BIT SIZE)
7 7/8 Inches 150 Feet 250 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	130	250

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 X 3
From 210 Feet to 250 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 130 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated October 30, 2003