REPORT NO. A03.108

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 7318
PERMIT NO.
BASIN

NOTICE OF INTENT NO. 51467

1. OWNER Toby Clark
MAILING ADDRESS 1574 Chiquita Minden, NV 89423

ADDRESS OF WELL 1574 Chiquita
Minden, NV 89423

2. WELL LOCATION SE 1/4 SE 1/4 SEC. 34 T 14 R 20 E Douglas COUNTY

PERMIT NO PARCEL NO 142034811011 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Gravel & Coarse Sand		140	210	70
Gravel & Coarse Sand With		210		
Granite Specs of Brown Clay		210	240	30

RECEIVED
03 DEC -8 PM 1:28
STATE ENGINEER'S OFFICE

Notes : Refer to original well log for sanitary seal.

Date Started 10-31-03 Date Completed 11-3-03

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	18 - 20		2hrs.

8. WELL CONSTRUCTION
Depth Drilled 240 Depth Cased 240

HOLE DIAMETER (BIT SIZE)
6 1/2 Inches 140 Feet 240 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5	9.62	.188	100	240

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 X 3
From 200 Feet to 240 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 150 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed Roger Hall
By driller performing actual drilling on site or contractor

Dated November 3, 2003