WHITE - DIVISION OF WATER RESOURCES
CANARY - CLIENT'S COPY
PINK - WELL DRILLER'S COPY

**PRINT OR TYPE ONLY**
**DO NOT WRITE ON BACK**

STATE OF NEVADA
# DIVISION OF WATER RESOURCES
# WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 93203
Permit No.
Basin 162

NOTICE OF INTENT NO. 25961

1. OWNER Eyserbeck Construction
MAILING ADDRESS 3401 E. Kellogg
Pahrump, NV 89060

ADDRESS AT WELL LOCATION
3401 E. Kellogg

2. LOCATION NE 1/4 NE 1/4 Sec. 19 T 21S N/S R 54E E Nye County
PERMIT NO. (Issued by Water Resources) 45-261-04 (Parcel No.) Green Saddle Ranches (Subdivision Name)

**3. WORK PERFORMED**
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

**4. PROPOSED USE**
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

**5. WELL TYPE**
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [ ] Other

**6. LITHOLOGIC LOG**

| Material | Water Strata | From | To | Thickness |
|---|---|---|---|---|
| brown loam | | 0 | 5 | 5 |
| grey loam | | 5 | 8 | 3 |
| brown loam | | 8 | 40 | 32 |
| brown caleche | | 40 | 44 | 4 |
| brown loam | | 44 | 59 | 15 |
| grey loam | | 59 | 74 | 15 |
| brown loam | x | 74 | 117 | 43 |
| See next line | x | 117 | 160 | 43 |
| brown loam with caleche strings | | | | |

DCNR/DWR
RECEIVED
JUN 01 2004
LAS VEGAS OFFICE

Date started 4/7/04, 19__
Date completed 4/7/04, 19__

**7. WELL TEST DATA**
TEST METHOD: [ ] Bailer [ ] Pump [ ] Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|---|---|
| | | |

**8. WELL CONSTRUCTION**
Depth Drilled 160 Feet Depth Cased 160+1 Feet

**HOLE DIAMETER (BIT SIZE)**

| | | From | | To | |
|---|---|---|---|---|---|
| 11 | Inches | 0 | Feet | 160 | Feet |
| | Inches | | Feet | | Feet |
| | Inches | | Feet | | Feet |

**CASING SCHEDULE**

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 6 5/8 | 3.7 | .280 | 0 | 160 |
| | | | | |

**Perforations:**
Type perforation sawcut
Size perforation .188
From 140 feet to 160 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: [X] Yes [ ] No
Depth of Seal 50
Placement Method: [ ] Pumped [X] Poured
Seal Type: [ ] Neat Cement [ ] Cement Grout [X] Concrete Grout

Gravel Packed: [X] Yes [ ] No
From 50 feet to 160 feet

**9. WATER LEVEL**
Static water level 75 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature cool °F Quality good

**10. DRILLER'S CERTIFICATION**
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Strickland Construction Co., Inc. (Contractor)
Address 5801 S. Homestead (Contractor)
Pahrump, NV 89048
Nevada contractor's license number issued by the State Contractor's Board 40277
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086
Signed Larry Strickland (By driller performing actual drilling on-site or contractor)
Date 5-15-04