WASHOE # WVL030135

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 93387
Permit No.
Basin 87

NOTICE OF INTENT NO 52832

1. OWNER **Mark Evans** ADDRESS AT WELL LOCATION **4375 Fairview Rd**
MAILING ADDRESS **4375 Fairview Rd**
Reno, NV 89511

2. Location **SW** 1/4 **SW** 1/4 Sec **12** T **18N** R **19E** **Washoe** County
PERMIT NO. PARCEL NO. **230-091-05** SUBDIVISION NAME

3. WORK PERFORMED
New Well, Replace, Recondition, Deepen, **X** Abandon, Other

4. PROPOSED USE
X Domestic, Irrigation, Test, Municipal/Industrial, Monitor, Stock

5. WELL TYPE
Cable, **X** Rotary, RVC, Air, Other, Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Perfed from 50' to 100'.				
Installed termie to bottom.				
Pumped neat cement to surface.				0
We did get returns.				0

8. WELL CONSTRUCTION
Depth Drilled **0** feet Depth Cased **100** feet

HOLE DIAMETER (BIT SIZE)

	From	To
inches **0**	feet	feet
inches	feet	feet
inches	feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
6 5/8	**12.94**	**188**	**+1 1/2**	**100**

Perforations::
Type Perforation **Mills Knife**
Size perforation **1/4 x 2**
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal **X** YES No
Depth of Seal **100** feet
X Pumped
Poured
Gravel Packed: Yes No
From feet to feet

Seal Type:
Neat Cement
Cement Grout
Concrete Grout

9 WATER LEVEL
Static water leve **95** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

Date started **6-3-04**
Date completed **6-3-04**

7. WELL TEST DATA
TEST METHOD: Bailer Pump **x** Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**

Signed
By driller performing actual drilling on site or contractor
Date 6-10-04

RECEIVED
04 JUN 24 AM 11:31
STATE ENGINEERS OFFICE