REPORT NO. A04.033

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 94004
PERMIT NO.
BASIN 91

NOTICE OF INTENT NO. 52635

1. OWNER Steven & Sue Oldham
MAILING ADDRESS P.O. Box 249 Verdi, NV 89439
ADDRESS OF WELL 350 Orange Post Rd.
Verdi, NV 89439

2. WELL LOCATION NE 1/4 SE 1/4 SEC. 19 T 19 R 18 E Washoe COUNTY
PERMIT NO PARCEL NO 38-242-31 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Boulders & Cobbles	X	0	205	205
Brown Clay	X	205	210	5
Gray Clay		210	218	8

RECEIVED
04 MAY 27 AM 10: 20
STATE ENGINEERS OFFICE

Notes : UTM:
0242546
4376021

Date Started 4/9/04 Date Completed 4/26/04

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		5Hrs.
Pump	30+	61	2Hrs.

8. WELL CONSTRUCTION
Depth Drilled 218 Depth Cased 218

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches 0 Feet 100 Feet
8 1/2 Inches 100 Feet 218 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	218

PERFORATIONS:
Type Perforation FAC SAW Size Perforation 3/32 X 3
From 192 Feet to 212 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 218 Feet

9. WATER LEVEL
Static Water Level 6 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed Roger m Thrall
By driller performing actual drilling on site of contractor
Dated April 26, 2004