REPORT NO. A04.102

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 74967
PERMIT NO.
BASIN 105

NOTICE OF INTENT NO. 53287

1. OWNER Jim Coolbaugh
MAILING ADDRESS P.O. Box 1480 Minden, NV 89423

ADDRESS OF WELL 2547 Fremont Dr. #1E
Minden, NV 89423

2. WELL LOCATION SE 1/4 NW 1/4 SEC. 2 T 13 R 20 E Douglas COUNTY

PERMIT NO PARCEL NO 132002001077 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
No Circulation, No Cuttings &		230		
Drilled Blind		230	517	287

RECEIVED
04 DEC -8 PM 1:45
STATE ENGINEERS OFFICE

Notes: Refer to original well log for sanitary seal.
UTM: 0265468, 4322850 Elevation: 4909'

Date Started 11/15/04 Date Completed 11/22/04

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		3 1/2Hr

8. WELL CONSTRUCTION
Depth Drilled 517 Depth Cased 517

HOLE DIAMETER (BIT SIZE)
6 1/4 Inches 230 Feet 517 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5	9.66	.188	197	517

PERFORATIONS:
Type Perforation FAC SAW Size Perforation 3/32 X 3
From 457 Feet to 497 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 143 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed
By driller performing actual drilling on site or contractor

Dated November 22, 2004