REPORT NO. A04.097

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 95305
PERMIT NO.
BASIN 103
NOTICE OF INTENT NO. 53283

1. OWNER Loren & Stacey Belt
MAILING ADDRESS P.O. Box 3011 Carson City, NV 89702
ADDRESS OF WELL 6665 Sierra Vista Lane
Carson City, NV 89702

2. WELL LOCATION SE 1/4 NW 1/4 SEC. 2 T 14 R 20 E Carson COUNTY
PERMIT NO PARCEL NO 010-503-37 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
DG		0	8	8
DG & Granite		8	45	37
Salt & Pepper Granite	X	45	375	330

RECEIVED 04 NOV 22 PM 12:11 STATE ENGINEERS OFFICE

Notes: UTM:
0265733
4332302 Elevation: 4853'

Date Started 11/1/04 Date Completed 11/8/04

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		1HR

8. WELL CONSTRUCTION
Depth Drilled 375 Depth Cased 375

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches 0 Feet 100 Feet
8 1/2 Inches 100 Feet 375 Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	375

PERFORATIONS:
Type Perforation FAC SAW Size Perforation 3/32 X 3
From 355 Feet to 375 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 100
PLACEMENT METHOD: [ ] Pumped [X] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [X] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 100 Feet to 375 Feet

9. WATER LEVEL
Static Water Level 245 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature Cool F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981
Signed
By driller performing actual drilling on site or contractor
Dated November 8, 2004