WHITE - DIVISION OF WATER RESOURCES
CANARY - CLIENT'S COPY
PINK - WELL DRILLER'S COPY

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. 98070
Permit No.
Basin 104

NOTICE OF INTENT NO. 56387

1. OWNER Carson City Developement Services
MAILING ADDRESS 3505 Butti Way
Carson City, NV 89701

ADDRESS AT WELL LOCATION 3556 Hobart Rd. Carson City, NV.
Well # 13

2. LOCATION NW 1/4 SW 1/4 Sec. 36 T 16N N/S R 19E E Carson City County
PERMIT NO. 36084 Issued by Water Resources
Parcel No.
Lakeview Subdivision Subdivision Name

3. WORK PERFORMED
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Abandon [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [ ] Test
[X] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Rehabilitated this well in 2001. Conducted a video of this well and found well to be constructed of 10" casing to a depth of 181'. Slotted pipe started at a depth of 38'. Bailed debris fom 173' to 181' in 2001. At this depth we hit a hard bottom. In July of 2005, we removed 168' of 2.5" drop pipe from well and measured static water level at 5.42'. We measured the depth of the well at 181'. We installed Mills Knife and perforated 6 rows per foot from 42' to surface. We removed perforator and installed 178' of 2" tremme pipe. The following day we pumped in 5 yards of neat cement from bottom of well to the surface. Well volume should have required 3.6 cubic yards.				

RECEIVED 05 AUG 22 PM 1:25 STATE ENGINEER'S OFFICE

Date started 8/4/2005 , 19__
Date completed 8/5/2005 , 19__

7. WELL TEST DATA
TEST METHOD: [ ] Bailer [ ] Pump [ ] Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

8. WELL CONSTRUCTION
Depth Drilled n/a Feet Depth Cased n/a Feet

HOLE DIAMETER (BIT SIZE)

	From	To
Inches	Feet	Feet
Inches	Feet	Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10"		.250	+2	181'

Perforations:
Type perforation Slotted & Mills Knife
Size perforation 1/8"x3" & Mills Knife
From 38' slotted feet to 181' slotted feet
From 42' mills knife feet to surface feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: [X] Yes [ ] No
Depth of Seal 181'
Placement Method: [X] Pumped [ ] Poured
Seal Type: [X] Neat Cement [ ] Cement Grout [ ] Concrete Grout
Gravel Packed: [ ] Yes [X] No
From feet to feet

9. WATER LEVEL
Static water level 5.42' feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Carson Pump Contractor
Address P.O. Box 20159 Contractor
Carson City, NV. 89721
Nevada contractor's license number issued by the State Contractor's Board 39920
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed [signature] By driller performing actual drilling on site or contractor
Date 8/11/2005

USE ADDITIONAL SHEETS IF NECESSARY