REPORT NO. A05.092

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 98396
PERMIT NO.
BASIN 092B

NOTICE OF INTENT NO. 56031

1. OWNER Dexter Phelps
MAILING ADDRESS 11850 Sitka Ave. Reno, NV 89506
ADDRESS OF WELL 11850 Sitka Ave.
Reno, NV 89506

2. WELL LOCATION NW 1/4 NW 1/4 SEC. 22 T 21N R 19E E Washoe COUNTY
PERMIT NO ____ PARCEL NO 80-292-11 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

8. WELL CONSTRUCTION
Depth Drilled 52 Depth Cased 52

HOLE DIAMETER (BIT SIZE)
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8		.156	1	--------

PERFORATIONS:
Type Perforation ____ Size Perforation ____
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

Notes: **Perforated from total depth to 30' at sanitary seal. Pumped quick grout from total depth to 52', pumped neat cement from 52' to surface, cut casing off.**

9. WATER LEVEL
Static Water Level 80 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

Date Started 9/29/05 Date Completed 9/29/05

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1132T

Signed Roger Mitchell
By driller performing actual drilling on site or contractor

Dated 10-31-2005