STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

OFFICE USE ONLY
Log No. 99969
Permit No.
Basin 101

NOTICE OF INTENT NO. 56962

1. OWNE Hawk Properties
MAILING ADDRES 880 Hwy 95 A Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 4900 Hawk Drive
Fallon, NV 89406

2. LOCATION ~~SE~~ NW 1/4 ~~NE~~ SE 1/4 Sec 21 T 19 R 28
PERMIT NO Parcel No. 00828414

Latitude 39.49579 Longitude -118.8464 [X] WGS 84
Subdivision Name County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand		0	4	4
Brown Clay		4	28	24
Brown Sand		28	42	14
Black Clay		42	47	5
Black Sand		47	68	21
Brown Clay		68	72	4
Brown Sand	X	72	80	8

8. WELL CONSTRUCTION
Depth Drilled 80 Depth Cased 80 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.5 Inches	0 Feet	50 Feet
10 Inches	50 Feet	80 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6	12.92	6.625	20	80
6.625	12.92	6.625	0	20

Perforations:
Type perforation Saw Cut
Size perforation 0.032
From 75 feet to 80 feet

Surface Sea [✓] Ye [ ] No
Seal Type: Concrete Grout
Depth of Seal 50
Placement Method: Pumped
Gravel Packed: [✓] Ye [ ] No
From 50 feet to 80 Feet

9. WATER LEVEL
Static Water Level 8 feet below land surfac
Artesian Flow ~~15~~ G.P.M. P.S.I.
Water temperature ° F Qualit

Date started 5/16/2006
Date completed 5/16/2006

7. WELL TEST DATA
TEST METHOD

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contracto
Address 403 McLean Road
Fallon, NV 89407
Contracto
Nevada contractor's license number issued by the State Contractor's 29064
Nevada driller's license number issued by the Division of Water Resource, the on-site driller 2307
Signe
By driller performing the actual drilling on site or contract
Date 5/24/2006

STATE ENGINEER'S OFFICE
2006 MAY 26 AM 10:48