WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Log No. 7409
Rec. Oct 9 1963
Well No.
Permit No.
Do not fill in.

21497
146

Owner Pete Jr. + Frank Delmas Driller Darell Free

Address Pioche, Nevada Address Panaca, Nevada Lic. No. 30

Location of well S.W. 1/4 S.E. 1/4 Sec. 6, T. 1 N/S, R 69 E, in Lincoln County

or

Water will be used for Irrigation Total depth of well 131'

Size of drilled hole 14" Weight of casing per linear foot

Thickness of casing 12 gauge Temp. of water

Diameter and length of casing 14" 120'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 23' 6"

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well August 16, 1963 Date of completion of well August 28, 1963

Type of well rig Churn Drill

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	23	23	clay - gray
23	32	9	sand - fine
32	37	5	clay - gray
37	57	20	clay - blue
57	60	3	gravel
60	62	2	sand
62	103	41	gravel
103	115	12	sand in clay - orange
115	131	16	panaca bed

(OVER)

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 62' to 103 ft.

Other aquifers

First water at 23' 6" feet.

Casing perforated

from 40' to 120 ft.

Size of perforations

40' to 80' 1/8 X 6"
80' to 120' 1/4 X 6"

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Well test by Rhodes Brothers - Cedar City, Utah
600 g.p.m. from 60'

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Darell Rhodes
Well Driller

By Owner

License No. 38

Dated Sep 14, 1963

(Not to be filled in by Driller)

1963 OCT 9 AM 11 15

STATE ENGINEER
OFFICE