WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 8042
Rec. Sept 4 1964
Well No.
Permit No.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Do not fill in.

Owner Richard Hicks Driller Pete Anderson

Address Sparks, Nevada, 15 E.M. St Address 604 E 4th St Reno Nev Lic. No. 307

Location of well: ¼ ¼ Sec 31, T 17 N/S, R 20 E, in Washoe County

or Lot 13 Block M. in New Washoe City

Water will be used for Domestic Total depth of well 95'

Size of drilled hole 6" Weight of casing per linear foot 13 lbs per ft.

Thickness of casing 3/16" or 188 Temp. of water Cool

Diameter and length of casing 6" 95'
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 54'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well Aug 14-64 Date of completion of well Aug 18-64

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	20	20	loose sand
20	60	40	~~dep~~ decomposed sand
60	65	5	Sandy Clay
65	80	15	Sand + Gravel
80	85	5	Clay
85	95	10	Sand + Gravel

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 85 to 95 ft.

Other aquifers 65 80

First water at 60' feet.

Casing perforated

from 85 to 95 ft.

Size of perforations

1/8 x 4" Torch Cut

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	95'	95'	All joints eletric welded. Clay returned to outside of Casing

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Bailed for 30 Minutes draws down to 68 ft. at 15 G.P.M. Water Good

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Pete Anderson
Well Driller

By.....

License No. 307

Dated....., 19.....

(Not to be filled in by Driller)

1964 SEP 4 AM 10 45

STATE ENGINEER
OFFICE