WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 8048
Rec. Sept 9 1964
Well No.
Permit No.
Do not fill in. 104

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Bill Green well #3 Driller W. E. Blain

Address 559 Arrowhead Drive C. C. Address Box 255 C. C. Lic. No. 301

Location of well: ~~SE~~ ¼ ~~SW~~ ¼ Sec. 32, T. 16 N/~~S~~, R. 20 E, in Ormsby County
~~NE~~ ~~NW~~ 35 15N Orig. location ok

or

Water will be used for Domestic Total depth of well 97 ft

Size of drilled hole 10" to 50 ft Weight of casing per linear foot 9.7 lbs

Thickness of casing 10 gage Temp. of water Cold

Diameter and length of casing 6" X 98 ft (4 ft lengths)
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 50 ft.

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well 8-10-64 Date of completion of well 8-13-64

Type of well rig Cable tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	3	3	soil
3	56	53	Sandy Clay & Rock
56	72	16	Sand
72	90	18	Cemented Gravel
90	96	6	Sand
96	97	1	Rock

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 90 to 96 ft.

Other aquifers 56-72

First water at 56 feet.

Casing perforated

from 74 to 94 ft.

Size of perforations

3 X 3/32

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	97	98	Sealed to 50 ft with native clay.

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Test by bailing - 20 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed W. E. Blair
Well Driller

By Florence Blair

License No. 301

Dated 9-8, 1964

(Not to be filled in by Driller)

1964 SEP 9 AM 11 00

STATE ENGINEER
OFFICE