APN 50-387-21

WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 8146
Rec. Oct 29 1964
Well No.
Permit No.
Do not fill in.

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Ed Dominick Driller Pete Anderson

Address P.O. Box Steamboat Nev. Address 64 E 4th St Reno, Nev Lic. No. 387

Location of well: ¼ ¼ Sec. 31, T 17 N/S, R 20 E, in Washoe County

or New Washoe City Sub 3, Block K Lot 3

Water will be used for Domestic Total depth of well 74'

Size of drilled hole 6" Weight of casing per linear foot 13 lbs

Thickness of casing 3/16" Temp. of water Cool

Diameter and length of casing 6" 74'

(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 15'

If flowing well describe control works

(Type and size of valve, etc.)

Date of commencement of well Oct 14-64 Date of completion of well Oct 16-64

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
0	8	8	loose sand + gravel
8	12	4	Hard pan
12	40	28	Sand
40	60	20	Sandy Clay
60	74	14	Course sand + gravel

(OVER)

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from 60 to 74 ft.

Other aquifers 30'-40'

First water at 18 feet.

Casing perforated

from 62 to 74 ft.

Size of perforations

1/8 x 4"

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.
6"	0	74	74'	All joints electric welded & Clay returned to outside of casing

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

Bailed for 45 minutes draw down to 35' at 25 G.P.M.

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed [signature]
Well Driller

By.....

License No. 307

Dated Oct 29, 1964

(Not to be filled in by Driller)

1964 OCT 29 AM 10 04

STATE ENGINEER
OFFICE