WELL LOG AND REPORT TO THE STATE ENGINEER OF NEVADA

Log No. 8242
Rec. Dec. 16 1964
Well No.
Permit No.
Do not fill in.

Deepening 14600 21497

PLEASE COMPLETE THIS FORM IN ITS ENTIRETY

Owner Pete and Frank Delmue Driller Darell [illegible]

Address Panaca, Nevada Address Panaca, Nevada Lic. No. 30

Location of well: S.E.¼ S.E.¼ Sec. 6, T. 1 N/S, R. 69 E, in Lincoln County

or 14600

Water will be used for Irrigation Total depth of well 140'

Size of drilled hole 12" - 92' 10" - 48' Weight of casing per linear foot

Thickness of casing 12" - 12 gauge 10" - 10 gauge Temp. of water

Diameter and length of casing 12" - 92' 10" - 52' 8"
(Casing 12" in diameter and under give inside diameter; casing 12" in diameter give outside diameter.)

If flowing well give flow in c.f.s. or g.p.m. and pressure

If nonflowing well give depth of standing water from surface 21'

If flowing well describe control works
(Type and size of valve, etc.)

Date of commencement of well November 9, 1964 Date of completion of well November 21, 1964

Type of well rig Cable Tool

LOG OF FORMATIONS

From feet	To feet	Thickness feet	Type of material
			original well 92'
92	100	8	sand
100	130	30	gravel
130	140	10	Panaca bed

Water-bearing Formation, Casing Perforations, etc.

Chief aquifer (water-bearing formation)

from to ft.

new Other aquifers 92' to 130'

First water at 21 feet.

12" casing reperforated with Knife

Casing perforated

from 55' to 72 ft.

size of perforations 3/8" X 3"

~~Size of perforations~~

10" casing perforated 52'

size of perforations 1/4" X 8"

(OVER)

919

LOG OF FORMATIONS—Continued

From feet	To feet	Thickness	Type of material

CASING RECORD

Diam. casing	From feet	To feet	Length	REMARKS—Seals, Grouting, etc.

GENERAL INFORMATION—Pumping Test, Quality of Water, etc.

gravel pack hole 10" - 40'

WELL DRILLER'S STATEMENT

This well was drilled under my jurisdiction and the above information is true to my best information and belief.

Signed Darell Free
Well Driller

By Owner

License No. 30

Dated Dec 1, 1964

(Not to be filled in by Driller)

1964 DEC 16 AM 9 27

STATE ENGINEER
OFFICE