REPORT NO. A06.016

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 100455
PERMIT NO.
BASIN Ø85

NOTICE OF INTENT NO. 57157

1. OWNER Sierra Vista Properties
MAILING ADDRESS 8100 Pyramid Hwy, Sparks, NV 89436
ADDRESS OF WELL 3580 Oak Ridge Dr
Sparks, NV

2. WELL LOCATION SE 1/4 SW 1/4 SEC. 27 T 20N R 20 E Washoe COUNTY
PERMIT NO ____ PARCEL NO 35-572-04 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

Notes: **Bailed well to TD of 22'. Pulled casing. No water left in borehole. Hand mixed 6 bags cement and poured from 22' to 1' below grade.**

Date Started 3/10/06 Date Completed 3/10/06

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled 22' Depth Cased 22'

HOLE DIAMETER (BIT SIZE)
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	9.29	.134	+1'	22'

PERFORATIONS:
Type Perforation ____ Size Perforation ____
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 10' Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & Well Service
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2310
Signed Roger Mitchell
By driller performing actual drilling on site or contractor
Dated March 10, 2006