REPORT NO. A06.042

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 100497
PERMIT NO.
BASIN 106

NOTICE OF INTENT NO. 57552

1. OWNER ENGEO Incorporated
MAILING ADDRESS 2010 Crow Canyon Pl #250 San Ramon CA

ADDRESS OF WELL Sleeping Elephant

2. WELL LOCATION NE 1/4 SW 1/4 SEC. 22 T 10N R 22 E Douglas COUNTY

PERMIT NO ____ PARCEL NO 102222000010 SUBDIVISION NAME ____

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [ ] Irrigation [X] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

8. WELL CONSTRUCTION

Depth Drilled 400' Depth Cased 0'

HOLE DIAMETER (BIT SIZE)

6 1/4 Inches 0 Feet 400 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To

PERFORATIONS:
Type Perforation ____ Size Perforation ____
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

Notes: **Latitude: N38 43.146 Longitude: W119 29.747**
Mixed and pumped bentonite grout from 400' to 10'. Mixed and pumped neat cement from 10' to 0'.

9. WATER LEVEL
Static Water Level 38 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

Date Started 5/11/06 Date Completed 5/12/06

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2310

Signed Roger [illegible]
By driller performing actual drilling on site or contractor

Dated May 12, 2006