WASHOE #

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

I

office use only
Log No. 101329
Permit No.
Basin 028

NOTICE OF INTENT NO 57307

1. OWNER **Aqua Trac LLC** ADDRESS AT WELL LOCATION **D5-P2**
MAILING ADDRESS **5405 Mae Anne Ave**
Reno, NV

2. Location **NW** 1/4 **SE** 1/4 Sec **18** T **25N** R **28E** **Pershing** County
PERMIT NO. 73357 PARCEL N0. **003-270-30** SUBDIVISION NAME

3. WORK PERFORMED
X New Well | Replace | Recondition
Deepen | Abandon | Other

4. PROPOSED USE
Domestic | Irrigation | X Test
Municipal/Industrial | Monitor | Stock

5. WELL TYPE
Cable | X Rotary | RVC
Air | Other | X Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Gravel & sands.		**0**	**204**	**204**
				0
Clay.		**204**	**229**	**25**
				0
Sand & gravel.		**240**	**323**	**83**
				0
Clay		**323**	**345**	**22**
				0
Gavel & sands.		**345**	**382**	**37**
				0
Clay.		**382**	**400**	**18**
				0
Gravel & sands.		**400**	**453**	**53**
				0
Clay.		**453**	**481**	**28**
				0
Sand & gravel.		**481**	**522**	**41**
				0
Clay.		**522**	**538**	**16**
				0
Sands & clay.		538	647	**109**
				0
				0
				0
				0
				0
				0
				0

8. WELL CONSTRUCTION
Depth Drilled **647** feet Depth Cased **647** feet

HOLE DIAMETER (BIT SIZE)

		From		To	
24	inches	**0**	feet	**647**	feet
	inches		feet		feet
	inches		feet		feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
16	**42.05**	**250**	**+1 1/2**	**647**

Perforations::
Type Perforation **Factory**
Size perforation **3/32 x 3" X 4**

From	**340**	feet to	**390**	feet
From	**395**	feet to	**455**	feet
From	**465**	feet to	**500**	feet
From	**515**	feet to	**625**	feet
From		feet to		feet

Surface Seal **X** YES No
Depth of Seal **100** feet
X Pumped
Poured

Seal Type:
Neat Cement
x Cement Grout
Concrete Grout

Gravel Packed: **x** Yes No
From **100** feet to **647** feet

9 WATER LEVEL
Static water leve **287** feet below land surface
Artesian flow **0** GPM **0** P.S.I.
Water Temperature **cold** Degrees F Quality

Date started **4-11** -06
Date completed **5-6** -06

7. WELL TEST DATA
TEST METHOD: Bailer Pump **x** Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. **14170**
NV Driller's Lic (on site) **2121**

Signed Steve McK
By driller performing actual drilling on site or contractor
Date 6-22 -06

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLERS REPORT

1. OWNER
Name: Tom LLC
Mailing Address: 5015 Glass Sands Ave
Reno, NV

2. Location: NW 1/4 NE 1/4 Sec. 18 T. 23N R. 22E
PERMIT NO. 73351 PUBLISHED NO. 085-277 02

3. PRODUCTION CHARACTERISTICS
Static Water Level: 4 ft. Pump Type: Submersible
Drawdown: Other: Other:

4. WELL DIMENSIONS
Date Drilling Completed: 4-11-06
Date Completed: 5-8-06

5. GEOLOGIC LOG

Material	From	To	Thickness
Sand & Gravel	0	204	204
Clay	204	229	25
Sand & Gravel	229	247	18
Clay	247	323	76
Gravel & Sand	323	382	59
Clay	382	409	27
Gravel & Sand	409	447	38
Clay	447	486	39
Sand & gravel	486	522	36
Clay	522	537	15
Sand & clay	537	547	10

6. CASING SCHEDULE

Diameter (in)	Weight (lbs/ft)	Wall Thickness (in)	From (feet)	To (feet)
20	94	0.375	0	20
16	65	0.375	0	247
12	45	0.375	0	547

Casing Seal: Inner Seal: Outer Seal:
Grout Type: Grout Quantity:
Gravel Packed: Yes No
Gravel Size: 3/8" x 1/4"
Gravel Quantity: 1 Sack
Gravel Placed From: 547 feet To: 537 feet
Screen Type: Factory
Screen Diameter: 3/32" x 2" x 1
Screen Length: 40 feet
Screen Placed From: 547 feet To: 507 feet
Screen Placed From: 486 feet To: 447 feet
Screen Placed From: 409 feet To: 382 feet
Screen Placed From: 323 feet To: 247 feet
Screen Placed From: 229 feet To: 204 feet
Screen Placed From: feet To: feet
Screen Placed From: feet To: feet
Screen Placed From: feet To: