STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 105083
Permit No.
Basin 076

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60235

1 OWNER Refuse, Inc. 1100 US Hwy. 95A
MAILING ADDRESS Fernley, NV

ADDRESS AT WELL LOCATION Refuse, Inc. 1100 US Hwy. 95A
Fernley, NV
Subdivision Name: County: Lyon

2 LOCATION NE ¼ ~~SE~~ NE ¼ Sec 23 T 20N N/S R 24 E
PERMIT/WAIVER No. M0935 ~~21-160-04~~
Issued by Water Resources Parcel No. 21-530-01

Latitude N 39.58956
Longitude W 119.24674
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3. TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? 60234

Is there an existing well log? yes
If yes, what is NDWR well log #? 49171

4 EXISTING WELL CONSTRUCTION
Depth Drilled 164.3 Feet Depth Cased 164.3 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
5	9.6	188	0	144.3

Existing Perforations:
Type of perforation factory
Size of perforation 2" x 5/32

From 144.3 feet to 164.3 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level dry feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

N 39.589665

W 119.245749 NAD27

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: none per Ryan Clark

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	Pumped	Poured
0	164.3		neat cement	☒	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐
				☐	☐

Neat Cement Fluid Weight 15.5 lbs/gal
Bentonite Grout % bentonite
Date Started 12/17/2007
Date Completed 12/17/2007

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling Inc. (Contractor)
Address 4850 Joule St #A5 (Contractor)
Reno, NV 89502
Nevada contractor's license number issued by the *State Contractor's Board* 14170
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 786
Signed Steve McKay (By driller performing actual drilling on site or contractor)
Date 12/26/2007

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY