REPORT NO. A8.02

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 105311
PERMIT NO.
BASIN 092A

NOTICE OF INTENT NO. 61165

1. OWNER Gary Ferguson
MAILING ADDRESS 10845 Santa Fe Rd, Reno NV 89506

ADDRESS OF WELL 10845 Santa Fe Rd
Reno, NV

2. WELL LOCATION ~~NE~~ NW 1/4 ~~NW~~ NE 1/4 SEC. 25 T 21 R 18 E Washoe COUNTY
PERMIT NO PARCEL NO 86-193-12 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
N39.661629				
W 119.911506 NAD27				

Notes : **Pulled Pump. Couldn't pull casing. Perf well from 105' to 45'. Pump Grout from 105' to 21'. Hole plug from 21' to 20'. Pump Neat Cement from 20' to surface. Cut casing off below Ground Level. WGS-84 GPS: Latitude N39 39.691 Longitude: W119 54.751**

Date Started 01/11/2008 Date Completed 01/11/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled Depth Cased

HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8"	14.98	.219	5"	105'

PERFORATIONS:
Type Perforation Size Perforation
From Feet to Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[ ] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 100 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed
By driller performing actual drilling on site or contractor
Dated Jan 15 2008