REPORT NO. A8.14

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 105879
PERMIT NO.
BASIN 087

NOTICE OF INTENT NO. 61177

1. OWNER City Of Sparks
MAILING ADDRESS 431 Prater Way, Sparks NV 89431

ADDRESS OF WELL Willow Creek -2100 Prater Way
Sparks NV 89431

2. WELL LOCATION SW 1/4 NE 1/4 SEC. 3 T 19 R 20 E Washoe COUNTY
PERMIT NO 55207-T/58439 PARCEL NO 36-411-07 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[ ] Domestic [X] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
N 39.542262				
W 119.723315 NAD27				

Notes : **WGS-84 GPS: Latitude: N39 32.526 Longitude: W119 43.466. Original Well Log # 34418. Clean Out to 290'. Pumped Neat Cement and 2% Bentonite from 290' to Ground Level. Cut casing off 4' Below Ground Level.**

Date Started 02/28/2008 Date Completed 03/03/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION

Depth Drilled Depth Cased

HOLE DIAMETER (BIT SIZE)
Inches Feet Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
8 5/8"	22.36	.250	0	290'

PERFORATIONS:
Type Perforation Size Perforation
From 60 Feet to 280 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 10 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.

Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 2187

Signed Roger [illegible]
By driller performing actual drilling on site or contractor

Dated March 7. 2008