REPORT NO. A8.30

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 105900
PERMIT NO.
BASIN 088

NOTICE OF INTENT NO. 61202

1. OWNER Pride Hansen
MAILING ADDRESS 15735 Fawn Lane, Reno NV 89511
ADDRESS OF WELL 15735 Fawn Lane
Reno, NV

2. WELL LOCATION NW 1/4 SW 1/4 SEC. 36 T 18 R 19 E Washoe COUNTY
PERMIT NO ~~DOM08-005~~ PARCEL NO 150-231-10 SUBDIVISION NAME

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[ ] Deepen [X] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [ ] Rotary [ ] RVC
[ ] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS

Notes: Casing would not pull. This casing would not perforate from 80' to 4' of surface. WGS-84 GPS: Latitude: N39 22.741 Longitude: W119 48.421
N 39.379124
W 119.806013 NAD27

Date Started 06/09/2008 Date Completed 06/09/2008

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)

8. WELL CONSTRUCTION
Depth Drilled _____ Depth Cased _____

HOLE DIAMETER (BIT SIZE)
_____ Inches _____ Feet _____ Feet
_____ Inches _____ Feet _____ Feet
_____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
8 5/8"	16.94	.188	0	145'

PERFORATIONS:
Type Perforation Mill Knife Size Perforation
From 80 Feet to 145 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout [ ] Bentonite

GRAVEL PACKED: [ ] Yes [ ] No
From Feet to Feet

9. WATER LEVEL
Static Water Level 137 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of m knowledge.
Name Aqua Drilling & well Service, Inc.
Address 675 Edison Way
Reno, NV 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2187
Signed [signature]
By driller performing actual drilling on site or contractor
Dated June 12 2008