STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 106489
Permit No.
Basin 066

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 61356

1 OWNER Newmont Mining Corp.
MAILING ADDRESS PO Box 388
Valmy, NV 89435

ADDRESS AT WELL LOCATION Twin Creeks Mine
Hole #TMO-30045
Subdivision Name: County: Humboldt

2 LOCATION SW ¼ NE ¼ Sec 30 T 39N N/S R 43 E
PERMIT/WAIVER No. Issued by Water Resources Parcel No.

Latitude 41.234179
Longitude 117.169076
UTM E 485830.4851
N 4564555.17796
[x] NAD 27
[ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [x] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 104338

4 EXISTING WELL CONSTRUCTION
Depth Drilled 240 Feet Depth Cased 240 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2 3/8	PVC	Sch 80	0	240

Existing Perforations:
Type of perforation Slotted
Size of perforation 0.02

From	190	feet to	230	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level Dry feet below land surface
Artesian flow No G.P.M. N/A P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Talk to Tom Gallagher on 5/6/08 and give 24 hour notice and instructions. Cut down monument to ground level. Fabricate a pump down sub to fit on PVC. Pump 131 Gallons cement into well casing until well casing was full.

Cut off PVC well casing at ground level.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [ ] yes [x] no
If well was not cleaned out to total depth, please explain why: Send sounder down well to total depth of 240' - no static H2O present.

Was the well contaminated? [ ] yes [x] no
Was the casing pulled? [ ] yes [x] no
Was the casing over drilled? [ ] yes [x] no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: No additional perfs

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	240 feet	14 sks cement	[x] Pumped	[ ] Poured
From		feet to	feet	131 gal.	[ ] Pumped	[ ] Poured
From		feet to	feet		[ ] Pumped	[ ] Poured
From		feet to	feet		[ ] Pumped	[ ] Poured
From		feet to	feet		[ ] Pumped	[ ] Poured
From		feet to	feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout % bentonite
Date Started 5/7/2008
Date Completed 5/7/2008

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Eklund Drilling Company, Inc. (Contractor)
Address PO Box 2748 (Contractor)
Elko, NV 89803
Nevada contractor's license number issued by the *State Contractor's Board* 0030823
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2089
Signed Donald Schoor (By driller performing actual drilling on site or contractor)
Date 5/7/2008

(Rev. 06-06)

USE ADDITIONAL SHEETS IF NECESSARY