STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 107293
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

33538

1. County of Clark (Aviation) 5175 Rentacar Road — None

2. SW NW 27 21 61 — 1622720 1004 — N36°05' 46.1" W115°09' 02.0" — Clark

3. WORKED PERFORMED: ☒ New Well ☐ Replace ☐ Recondition ☐ Deepen ☐ Other

4. PROPOSED USE: ☐ Domestic ☐ Irrigation ☐ Test ☐ Municipal/Industrial ☒ Monitor ☐ Stock

5. WELL TYPE: ☐ Cable ☐ Rotary ☐ RVC ☐ Air ☒ Other Auger

6. LITHOLOGIC LOG SVE-5

Material		From	To	Thickness
Asphalt		0	.5	
Type II		.5	2	
Sand w/gravel		2	5	
caliche hard		5	10	
clay w/sand		10	15	
well graded sand w/gravel		10	20	
	10/16		.20	08
	10/16		.20	08

9. Depth Drilled 19 Feet Depth Cased 19 Feet

		From	To
9	Inches	0 Feet	19 Feet
	Inches	Feet	Feet
	Inches	Feet	Feet

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4"	PVC	Sch 40	0	19

Type of perforation: Factory slot
Size of perforation: .020
From 14 feet to 19 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

☒ Yes ☐ No

☐ Neat Cement	to		☐ Pumped	☐ Poured
☐ Cement Grout	to		☐ Pumped	☐ Poured
☒ Concrete Grout	1 to 10		☐ Pumped	☒ Poured
☐ ≥30% Bentonite Grout	to		☐ Pumped	☐ Poured

Gravel Pack: ☒ Yes ☐ No 13 to 19 ☐ Pumped ☒ Poured
Type: #3 Sand
Bentonite Chips: ☒ Yes ☐ No 10 to 13 ☐ Pumped ☒ Poured
Type: Hole plug

7. Artesian Flow: _____ feet below land surface; G.P.M. _____ P.S.I.
Water Temperature: _____ °F
Quality:

8. WELL TEST DATA
TEST METHOD: ☐ Bailer ☐ Pump ☐ Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name (Contractor) Elite Drilling Inc.
Address (Contractor) 4255 W. Post rd
Las vegas, NV 89118
Nevada contractor's license number issued by the 0054931
Nevada driller's license number issued by the Division of Water Resources, the M-1944
Thomas N. Ball (By driller performing actual drilling on site or contractor)
11-24-08

DCNR/DWR RECEIVED
NOV 26 2008
LAS VEGAS OFFICE

USE ADDITIONAL SHEETS IF NECESSARY