STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 111320
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32765

1 OWNER Ken Johnson
MAILING ADDRESS HCR61 Box 99 Hiko NV 89017

ADDRESS AT WELL LOCATION 1/2 mile North on South Richardville Rd Alamo NV
Subdivision Name: County:

2 LOCATION NE ¼ NW ¼ Sec 32 T 6 N/S R 61 E
PERMIT/WAIVER No. R1470 011-200-34
Issued by Water Resources Parcel No.

Latitude N 37° 23.328
Longitude W 115° 10.006
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? Yes
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? 102464

4 EXISTING WELL CONSTRUCTION
Depth Drilled 56 Feet Depth Cased 56 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	Steel	.188	0	unknown
6 1/2"	PVC	sch 40	6	56

Existing Perforations:
Type of perforation Saw cut
Size of perforation 1/8" x 3"

From 6 feet to 56 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 22' feet below land surface
Artesian flow G.P.M. Bad P.S.I
Water temperature 60° F Quality

6 Additional Notes or Comments
I did not drill this well originally. I did Install a 6" Liner and airlift well because of sand problem.
There was no original well Log
I submitted a report on 2-20-07 with Walter Candelaria.
This well was contaminated with Iron and Maganese.
New was grouted 105' to seal all surface water.
Water in New well seems excellent.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used: -0-

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
0	56		Neat cement	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal 7 gals h20 to 94 Lb cement
Bentonite Grout % bentonite
Date Started 2-24-2010
Date Completed 2-24-2010

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Davis Drilling and Pumps
Contractor
Address HC61 Box 54 Hiko NV 89017
Contractor

Nevada contractor's license number issued by the State Contractor's Board 0028966
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191
Signed Mike Davis
By driller performing actual drilling on site or contractor
Date 2-24-2010

DCNR/DWR RECEIVED
MAR 22 2010
LAS VEGAS OFFICE

USE ADDITIONAL SHEETS IF NECESSARY