STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 116609
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 67801

1 OWNER ~~SARA~~ Cesar PACHECO
MAILING ADDRESS 1680 STEPHANIE WAY
MINDEN, NV 89423

ADDRESS AT WELL LOCATION 1680 STEPHANIE WAY
MINDEN, NV 89423
Subdivision Name: County: Douglas

2 LOCATION SE ¼ SW ¼ Sec 26 T 14 N/S R 26 E
PERMIT/WAIVER No. 1420-26-401-039
Issued by Water Resources Parcel No.

Latitude 39.04137°N
Longitude 119.70783°W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NO? 67787

Is there an existing well log? NO
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 220 Feet Depth Cased 220 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.21	.134	0	220

Existing Perforations:
Type of perforation FACTORY MILL SLOT
Size of perforation 3 X 3/32

From	200	feet to	220	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 200 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality BAD

6 Additional Notes or Comments

RECEIVED
2012 JUL -9 AM 8:10
STATE ENGINEERS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: MILLS KNIFE

From	100	feet to	200	feet	Number of perfs per linear foot	4
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	160	feet	NEAT CEMENT	☒ Pumped	☐ Poured
From	160	feet to	220	feet	BENTONITE CHIPS	☐ Pumped	☒ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 94/4 lbs/gal
Bentonite Grout 3/8 CHIPS % bentonite
Date Started 07/02/2012
Date Completed 07/02/2012

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name CAIPTAL CITY WELL DRILLING AND PUMP SERVICE INC.
Contractor
Address 20 KIT KAT DRIVE
Contractor
CARSON CITY. NV 89706
Nevada contractor's license number issued by the *State Contractor's Board* 0055548
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1905
Signed Michael Hack
By driller performing actual drilling on site or contractor
Date 07/05/2012

(Rev. 05-08)

USE ADDITIONAL SHEETS IF NECESSARY

39.041461°N NAD27
119.706820°W