STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 117774
Permit No. 36150
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 68338 ✓

1 OWNER Douglas county Public Works
MAILING ADDRESS 1120 Airport Road, Building F2
Minden, NV. 89423

ADDRESS AT WELL LOCATION At the south end of Nowlan Lane off Johnson Lane near Minden, NV.
Subdivision Name: County: Douglas

2 LOCATION SE ¼ NE ¼ Sec 5 T 13N N/S R 20 E
PERMIT/WAIVER No. 36150 (Issued by Water Resources) Parcel No.

Latitude 39 01.295N
Longitude 119 45.257W
UTM E
N
☐ NAD 27 ☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled?
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 22313

4 EXISTING WELL CONSTRUCTION
Depth Drilled 300 Feet Depth Cased 300 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10	n/a	.250	1	300

Existing Perforations:
Type of perforation factory mill slot
Size of perforation 3/32 X 3"

From	60	feet to	300	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 10.9 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Removed 105' of 3" drop pipe with 20hp pump. Measured static water level at 10.9' and depth of well at 294'. Bailed debris from well to a depth of 298' where we seemed to hit a hard bottom. We then installed 10" mills knife and cut 6 rows per foot from 60' back to surfac. We installed 2" tremme pipe to 290'. We had neat cement delivered the folowing day and pumped in 9.5 yards of neat cement. The casing was cut off 2' bgs.

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: Mills Knife

From	60	feet to	0	feet	Number of perfs per linear foot	6
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	
From		feet to		feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

					Material Used		
From	300	feet to	0	feet	neat cement	☒ Pumped	☐ Poured
From		feet to		feet		☒ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured
From		feet to		feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.4 lbs/gal
Bentonite Grout % bentonite
Date Started 10/4/2012
Date Completed 10/5/2012

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2265
Signed (By driller performing actual drilling on site or contractor)
Date 10/31/2012

[Rev 05-06]

USE ADDITIONAL SHEETS IF NECESSARY

STATE ENGINEERS OFFICE
2012 NOV -2 AM 10:4

NAD27 39.021675°N, 119.753272°W