STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 118349
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 68340

1 OWNER The Ranch at Gardnerville
MAILING ADDRESS 1603 Esmeralda Ave.

ADDRESS AT WELL LOCATION At the north end of Gilman Ave.
in Gardnerville NV. (At The Ranch at Gardnerville subdivision)
Subdivision Name: County: Douglas

2 LOCATION SW ¼ NW ¼ Sec 33 T 13N N/S R 20 E/W
PERMIT/WAIVER No. DEW-64 Issued by Water Resources Parcel No.

Latitude 38 56.938 N
Longitude 119 44.861 W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 84

3 ☑ Dewater TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? n/a
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10		SDR 31 pvc	1	20

Existing Perforations:
Type of perforation skill saw cut
Size of perforation 1/8"

From	8	feet to	20	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 6.5 avg. feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
There were a total of 15, 10" dewatering wells on this property Bottoms were removed from casing, tremme pipe installed and neat cement was mixed and pumped from bottom of well to the surface. The casing was then pulled from the well. The hole was then back filled to 2' from surface with cement. Included is each well, depth and static water levels. Bottom was removed from casing by installing a 25' piece of 8" heavy pipe and then lifting outer casing 1' to remove the tape that was the seal for the bottom of casing.

2013 JAN 17 AM 11:00
STATE ENGINEER'S OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		
From	feet to	feet	Number of perfs per linear foot		

8 WELL PLUGGING MATERIALS

				Material Used		
From	20	feet to	2 feet	neat cement	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.3 lbs/gal
Bentonite Grout % bentonite
Date Started 12/21/2012
Date Completed 12/22/2012

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1482
Signed (By driller performing actual drilling on site or contractor)
Date 1/15/2013

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

NAD27 38.949060°N
119.746673°W