STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 118508
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 69881

1 OWNER A&A Construction
MAILING ADDRESS P.O. Box 995
Minden, NV. 89423

ADDRESS AT WELL LOCATION Near intersection of Lasso Lane and Heybourne Road in Gardnerville, NV.
Subdivision Name: The Ranch @ Gardnerville *County:* Douglas

2 LOCATION SW ¼ NW ¼ Sec 33 T 13N *N/S R* 20 *E*
PERMIT/WAIVER No. *Issued by Water Resources* *Parcel No.*

Latitude 38 56.859 N
Longitude 119 44.951 W
UTM E N
[X] NAD 27
[ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 106273

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10	8.68	.413	0	20

Existing Perforations:
Type of perforation hand slotted
Size of perforation 1/4"

From	10	feet to	20	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 6.5 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

No pump in well. Installed tremme, pumped in neat cement and pulled casing from well.

DW-21
NAD27
38.947650 N
119.749183 W

RECEIVED
2013 NOV -5 PM 2:01
STATE ENGINEERS OFFICE

Plugswell log 106273

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [X] yes [ ] no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? [ ] yes [X] no
Was the casing pulled? [X] yes [ ] no
Was the casing over drilled? [ ] yes [ ] no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

					Material Used		
From	0	feet to	20	feet	neat cement	[X] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured
From		feet to		feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 14.5 lbs/gal
Bentonite Grout % bentonite
Date Started 10/7/2013
Date Completed 10/9/2013

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC
Contractor
Address P.O. Box 20159
Contractor
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2265
Signed [signature]
By driller performing actual drilling on site or contractor
Date 10/22/2013

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY