STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 14515
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 69881

1 OWNER A&A Construction
MAILING ADDRESS P.O. Box 995
Minden, NV. 89423

ADDRESS AT WELL LOCATION Near intersection of Lasso Lane and Heybourne Road in Gardnerville, NV.
Subdivision Name: The Ranch @ Gardnerville County: Douglas

2 LOCATION SW ¼ NW ¼ Sec 33 T 13N N/S R 20 E
PERMIT/WAIVER No. _____ Issued by Water Resources _____ Parcel No.

Latitude 38 56.841 N
Longitude 119 44.883 W
UTM E _____
N _____
[X] NAD 27
[ ] NAD 83/WGS 84

3 TYPE OF WELL
[ ] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 106280

4 EXISTING WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10	8.68	.413	0	20

Existing Perforations:
Type of perforation hand slotted
Size of perforation 1/4"

From 10 feet to 20 feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet
From ____ feet to ____ feet

5 WATER LEVEL
Static water level 7 feet below land surface
Artesian flow ____ G.P.M. ____ P.S.I
Water temperature ____ °F Quality

6 Additional Notes or Comments

No pump in well. Installed tremme, pumped in neat cement and pulled casing from well.

#DW-28

NAD27
38.94239 DN
119.74905 DW

plugs well log #106280

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? [X] yes [ ] no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? [ ] yes [X] no
Was the casing pulled? [X] yes [ ] no
Was the casing over drilled? [ ] yes [ ] no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:
From ____ feet to ____ feet Number of perfs per linear foot ____
From ____ feet to ____ feet Number of perfs per linear foot ____
From ____ feet to ____ feet Number of perfs per linear foot ____
From ____ feet to ____ feet Number of perfs per linear foot ____
From ____ feet to ____ feet Number of perfs per linear foot ____
From ____ feet to ____ feet Number of perfs per linear foot ____

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to 20	feet	neat cement	[X] Pumped	[ ] Poured
From ____	feet to ____	feet		[ ] Pumped	[ ] Poured
From ____	feet to ____	feet		[ ] Pumped	[ ] Poured
From ____	feet to ____	feet		[ ] Pumped	[ ] Poured
From ____	feet to ____	feet		[ ] Pumped	[ ] Poured
From ____	feet to ____	feet		[ ] Pumped	[ ] Poured

Neat Cement Fluid Weight 14.5 lbs/gal
Bentonite Grout % bentonite
Date Started 10/7/2013
Date Completed 10/9/2013

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC (Contractor)
Address P.O. Box 20159 (Contractor)
Carson City, NV. 89721
Nevada contractor's license number issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2265
Signed _____ By driller performing actual drilling on site or contractor
Date 10/22/2013

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY