STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 118676
Permit No.
Basin 070

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64222

1 OWNER Union Pacific
MAILING ADDRESS 1400 Douglas St. OMAHA NB 68179

ADDRESS AT WELL LOCATION 51 Gould St. Winnemucca Nevada
Subdivision Name Becky Revey County Humboldt

2 LOCATION SW ¼ NE ¼ Sec 19 T 36 N/S R 38 E
PERMIT/WAIVER No. SC
Issued by Water Resources Parcel No.

Latitude 40° 58' 35 N
Longitude 117° 44' 25 W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 84

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log? NO with state
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled Feet Depth Cased Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"		sch 40	0	18

Existing Perforations
Type of perforation machined at Factory
Size of perforation 020
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality

6 Additional Notes or Comments
MW-5
measured 18' as well had been broken during construction
nocked hole in bottom cap and grouted and pulled 11 Gallons

Have well log from Client for this well

plugs unknown well log
NAD 27
40.976486°N
117.739315°W

RECEIVED
2013 DEC 16 AM 11:51
STATE ENGINEERS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:
As per conversation with Water Resources

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations
Type of perforater used: N/A
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS
Material Used
From 0 feet to 1 feet Redi Mix Concrete ☐ Pumped ☒ Poured
From 1 feet to 18 feet neat cement ☒ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured
From feet to feet ☐ Pumped ☐ Poured

Neat Cement Fluid Weight 16 lbs/gal 11
Bentonite Grout % bentonite
Date Started 11-7-13
Date Completed 11-7-13

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name [signature] Contractor
Address 1015 N Yardley Spokane WA 99212 Contractor
Nevada contractor's license number issued by the State Contractor's Board 28363
Nevada driller's license number issued by the Division of Water Resources, the on site driller 2424-M
Signed [signature] By driller performing actual drilling on site or contractor
Date 12-10-13

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY