STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 119497
Permit No.
Basin 105

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 71413
WELL NAME *(If applicable)*:

1 OWNER GEORGE GOODSPEED
MAILING ADDRESS 1445 INDIAN CREEK RD
GARDNERVILLE, NV 89460

ADDRESS AT WELL LOCATION 1445 INDIAN CREEK RD
GARDNERVILLE, NV 89460
Subdivision Name: *County:* Douglas

2 LOCATION NE ¼ SW ¼ Sec 3 T 11N N/S R 20 E
PERMIT/WAIVER No. 1120-03-000-003
Issued by Water Resources *Parcel No.*

Latitude 38.942323°N
Longitude 119.726649°W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? YES
If yes, what is replacement well NOI? 71411

Is there an existing well log? NO
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 68.72 Feet Depth Cased 68.72 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	11.86	.134	0	72.68

Existing Perforations:
Type of perforation N/A
Size of perforation N/A

From	50	feet to	68.70	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 38 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature COLD °F Quality POOR

6 Additional Notes or Comments

PULLED PUMP OUT OF WELL AND TAGGED AT 72' 68
PERFORATED FROM 50' TO 70' 68 WHERE I COULD
CASING AND SERVEAL TIGHT AREAS
PUMPED FULL OF NEAT CEMENT FROM BOTTOM
TO SURFACE.

replaced by log 119496
plugs unknown well log
NDEP
38.942417°N
119.726400°W

RECEIVED
2014 FEB 13 AM 9:55
STATE ENGINEERS OFFICE

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used: MILLS KNIFE

From	30	feet to	50	feet	Number of perfs per linear foot 4
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	2	feet to	68	feet	NEAT CEMENT	☒ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured

Neat Cement Fluid Weight 94/4 lbs/gal
Bentonite Grout % bentonite
Date Started 2/11/2014
Date Completed 2/11/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name CAPITAL CITY WELL DRILLING AND PUMP SERVICE INC.
Contractor
Address 20 KIT KAT DRIVE
Contractor
CARSON CITY, NV 89706

Nevada contractor's license number issued by the *State Contractor's Board* 0055548
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 1905
Signed
Driller performing actual drilling on site or contractor
Date 2/12/2014