STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 119771
Permit No.
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37082
WELL NAME (If applicable): AS-1

1 OWNER 7-Eleven Inc
MAILING ADDRESS PO Box 711
Dallas TX 75221-0711

ADDRESS AT WELL LOCATION 2716 E. Lake Mead Blvd.
N. Las Vegas
Subdivision Name: County: Clark

2 LOCATION SE ¼ NW ¼ Sec 24 T 20S N/S R 61 E
PERMIT/WAIVER No. 139-24-210-144
Issued by Water Resources Parcel No.

Latitude 36*11'45.62"N
Longitude 115*06'41.46"W
UTM E
N
☒ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NO?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 24 Feet Depth Cased 24 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2	0.720	0.154	0	24

Existing Perforations:
Type of perforation Factory
Size of perforation 0.02

From 14 feet to 24 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 13' feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

DCNR/DWR/SNBO
RECEIVED
MAR 03 2014

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:
Attemted to pull casing 4 times -broke off at 3' below surface
Trimmed grout from bottom to surface

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: 0 feet to 3 feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to .5	feet	Asphalt	☐ Pumped	☐ Poured
From 0.5	feet to 1	feet	3/4" Pea Rock	☐ Pumped	☒ Poured
From 1	feet to 24	feet	Bent. Grout	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite
Date Started 2/9/2014
Date Completed 2/9/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National Exploration Wells & Pumps
Contractor
Address 5566 Arrow Highway-Montclair, CA 91763
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 00735355
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 211-M-T1
Signed
By driller performing actual drilling on behalf of contractor
Date 2/18/2014

(Rev. 12-13) USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.196005
-115.111516
NAD 27