STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 120061
Permit No.
Basin 028

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 70192
WELL NAME *(If applicable)*:

1 OWNER Allied Nevada Gold
MAILING ADDRESS 9790 Gateway Drive Suite 200
Reno, NV 89521

ADDRESS AT WELL LOCATION Hycroft Mine Jungo Rd
Subdivision Name: *County:* Humboldt

2 LOCATION NW ¼ SE ¼ Sec 35 T 35N N/S R 29 E
PERMIT/WAIVER No. M/O 1676
Issued by Water Resources *Parcel No.*

Latitude
Longitude
UTM E 356.670 NAD 27
N 4.524.957 X NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI? N/A

Is there an existing well log? Yes
If yes, what is NDWR well log #? 113372

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 600 Feet Depth Cased 598 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2 3/8"	1.8	3/16"	0'	598'

Existing Perforations:
Type of perforation Slot
Size of perforation 0.015

From	482'	feet to	598'	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 194' feet below land surface
Artesian flow No G.P.M. 0 P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

40.863244N, 118.699704W NAD 27

plugs well log 113372

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	598 feet	NEAT CEMENT	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout % bentonite
Date Started 4/18/2014
Date Completed 4/18/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Hydro Resources-West, Inc.
Contractor
Address 4975 W Winnemucca Blvd
Contractor
Winnemucca, NV 89445
Nevada contractor's license number issued by the *State Contractor's Board* 56797
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2355
Signed Michelle Strother
By driller performing actual drilling on site or contractor
Date 4/29/2014

2014 MAY -5 AM 11:48
STATE ENGINEER'S OFFICE