STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 12017
Permit No.
Basin 087

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 69885
WELL NAME *(If applicable)*:

1 OWNER Washoe County Dept. of Water Resources
MAILING ADDRESS 4930 Energy Way
Reno, NV. 89502

ADDRESS AT WELL LOCATION Located in the A&K Earthmover gravel pit in Golden Valley
Subdivision Name *County* Washoe

2 LOCATION SE ¼ NE ¼ Sec 11 T 20N N/S R 19 E
PERMIT/WAIVER No. *Issued by Water Resources*
552-040-28 *Parcel No.*

Latitude 39 61547280991836 N
Longitude 119 80826125863726 W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NOI?

Is there an existing well log? n/a
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 250 Feet Depth Cased 244 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2		sch.40 pvc	+4	244

Existing Perforations:
Type of perforation horziontal slot
Size of perforation 0.02

From	95	feet to	244	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 65.5 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Measured static water level at 65.5' and depth of well at 244'. Installed 240' of 1" tremme pipe. Mixed 10 bags of Portland Type II cement with approx. 50 gallons of water and pumped neat cement through tremme pipe from bottom of the well to surface. Removed 6" protective cover from well.

plugs entered log
Nad 27
39.61553°N
119.80723°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	244	feet to	0 feet	neat cement	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.3 lbs/gal
Bentonite Grout % bentonite

Date Started 4/31/2014
Date Completed 4/31/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Carson Pump, LLC
Contractor
Address P.O. Box 20159
Contractor
Carson City, NV. 89721

Nevada contractor's license number
Issued by the *State Contractor's Board* 39920A
Nevada driller's license number issued by the
Division of Water Resources, the *on-site driller* 1482
Signed
By driller performing actual drilling on site or contractor
Date 5/3/2014

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY

pg. of pg.