STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 121077
Permit No.
Basin 087

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72131
WELL NAME (if applicable):

1 OWNER Washoe County Department of Water Resources
MAILING ADDRESS 4930 Energy Way
Reno, NV. 89502

ADDRESS AT WELL LOCATION 70 Damonte Ranch Parkway
Reno, NV.
Subdivision Name: County: Washoe

2 LOCATION SE ¼ SE ¼ Sec 17 T 18N N/S R 20 E
PERMIT/WAIVER No. 59331 (Issued by Water Resources) Parcel No.

Latitude 39 25.164 N
Longitude 119 45.270 W
UTM E
N
☒ NAD 27
☐ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☒ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? no
If yes, what is replacement well NO.?

Is there an existing well log? yes
If yes, what is NDWR well log #? 47265

4 EXISTING WELL CONSTRUCTION
Depth Drilled 130 Feet Depth Cased 130 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
12	49.5	.375	0	130

Existing Perforations:
Type of perforation Wire Wrap Screen
Size of perforation 0.08

From 60 feet to 130 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 28.1 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Removed 42' of 4" drop pipe with 60hp pump from well. Measured static water level at 28.1' and depth of well at 130'. Since sanitary seal was at 55' and top of screen at 60' we did not perforate the 5' of blank. We installed 126' of 2" tremme and pumped in approximately 6 yards of neat cement.

NAD27
39.419311°N
119.755520°W

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☐ yes ☒ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 130	feet to 0	feet	neat cement	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.5 lbs/gal
Bentonite Grout % bentonite

Date Started 10/30/2014
Date Completed 10/30/2014

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Carson Pump, LLC
Contractor
Address P.O. Box 20159 Carson City, NV. 89721
Contractor

Nevada contractor's license number issued by the State Contractor's Board 39920A
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed
By driller performing actual drilling on site or contractor
Date 11/11/2014

RECEIVED 2014 NOV 13 AM 10:03 STATE ENGINEER'S OFFICE

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.