STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123047
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38808
WELL NAME (if applicable): DW-27

1 OWNER Clark County Flood Control
MAILING ADDRESS 500 S. Grand Central Pkwy
Las Vegas, NV 89101

ADDRESS AT WELL LOCATION Dittman Flood Channel
Subdivision Name:
County: CLARK

2 LOCATION SW ¼ SW ¼ Sec 9 T 22S N/S R 62 E
PERMIT/WAIVER No. DW-1352 (Issued by Water Resources) 178-09-496-001 (Parcel No.)
Latitude 36°02'40.78"N
Longitude 115°03'40.05"W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 121461

4 EXISTING WELL CONSTRUCTION
Depth Drilled 40' Feet Depth Cased 40' Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
10.75		Sch. 40	0	40

Existing Perforations:
Type of perforation Slotted
Size of perforation .05

From 10' feet to 40' feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level feet below land surface
Artesian flow 1 G.P.M. 21 P.S.I
Water temperature Cool °F Quality Good

6 Additional Notes or Comments

DCNR/DWR/SNBO
RECEIVED
JUL 30 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
From 40'	feet to 0'	feet	Cement Grout	☒ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight 17 lbs/gal
Bentonite Grout % bentonite

Date Started 9 July 2015
Date Completed 9 July 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Cascade Drilling (Contractor)
Address 7773 W Seldon Lane, Peoria, AZ 85345 (Contractor)

Nevada contractor's license number issued by the *State Contractor's Board* 0073966
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2234
Signed (By driller performing actual drilling on site or contractor)
Date 7/29/15

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY

pg. of pg.

36.044636
-115.0602972

NAD 27