STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123310
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 3946 8
WELL NAME (if applicable):

1 OWNER County of Clark (Aviation)
MAILING ADDRESS Po Box 11005 Las Vegas Nv 89111

ADDRESS AT WELL LOCATION 6976 La Cienega st
Las Vegas
Subdivision Name County: Clark

2 LOCATION NW ¼ SE ¼ Sec 4 T 22S N/S R 61 E
PERMIT/WAIVER No. 177-04-702-001
Issued by Water Resources Parcel No.

Latitude 36.062420
Longitude -115.160260
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled?
If yes, what is replacement well NOI?

Is there an existing well log? yes
If yes, what is NDWR well log #? 57755/57754

4 EXISTING WELL CONSTRUCTION
Depth Drilled 375 Feet Depth Cased 375 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8.5/8	12.8	10 guage	0	253
6.5/8	12.89	6/16	250	375

Existing Perforations:
Type of perforation torch cut
Size of perforation 1/4x7 4

From	98	feet to	120	feet
From	192	feet to	253	feet
From	3/16x12 3rows250	feet to	375	feet
From		feet to		feet
From		feet to		feet

5 WATER LEVEL
Static water level 75 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Filled with cement Grout
Tremied From Bottom to Top

DCNR/DWR/SNBO
RECEIVED
JUL 17 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations.
Type of perforater used: 3" x4 12"

From	50	feet to	240	feet	Number of perfs per linear foot
From	240	feet to	370	feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot
From		feet to		feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From	0	feet to	370	feet	cement grout	☒ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured
From		feet to		feet		☐ Pumped ☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite

Date Started 7/8/2015
Date Completed 7/9/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Eagle Drilling Services
Contractor
Address 7150 Placid Steet
Contractor
Las Vegas Nv

Nevada contractor's license number
issued by the *State Contractor's Board* 51266
Nevada driller's license number issued by the
Division of Water Resources the *on-site driller* 2097
Signed
By driller performing actual drilling on site or contractor
Date 7/10/2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.0624471
-115.1594295
NAD 27