STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 123762
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38085
WELL NAME *(If applicable)*: Well#206

1 OWNER Clark County - Public Right of Way
MAILING ADDRESS 500 South Grand Central PKWY 2nd Floor
Las Vegas NV 84155

ADDRESS AT WELL LOCATION Just west of Nellis BLVD on
Hacienda Ave, Las Vegas NV, Clark County
Subdivision Name: *County:*

2 LOCATION SE ¼ NE ¼ Sec 29 T 21S N/S R 62 E
PERMIT/WAIVER No. DW-1360 *Issued by Water Resources* | 161-29-699-014 *Parcel No.*

Latitude 36 05' 34.59"N
Longitude 115 04' 05.84"W
UTM E
N
☐ NAD 27
X NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? Yes
If yes, what is NDWR well log #? NOI 38035
Log 122549

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled 40 Feet Depth Cased 40 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8	6	SCH 40	0	40

Existing Perforations:
Type of perforation machine slot
Size of perforation 0.032

From 20 feet to 40 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 *WATER LEVEL*
Static water level 17 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

TYPE OF WELL = Temporary Dewatering

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? X yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes X no
Was the casing pulled? X yes ☐ no If pulled from: 0 feet to 40 feet
Was the casing over drilled? ☐ yes X no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

				Material Used		
From 0	feet to 10	feet	concrete grout	☐ Pumped	X Poured
From 10	feet to 12	feet	bentonite seal	☐ Pumped	X Poured
From 12	feet to 40	feet	impact sand gravel	☐ Pumped	X Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured
From	feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout % bentonite

Date Started September 8 2015
Date Completed September 8 2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Viking Drillers, Inc
Contractor

Address 5950 Granite Lake Dr. Granite Bay CA 95746
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 0034680
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2361

Signed
By driller performing actual drilling on site or contractor
Date 9/17/15

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

36.0929678
-115.0674591
NAD 27