STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124052
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 72100
WELL NAME (If applicable): RW5

1 OWNER Union Pacific Railroad
MAILING ADDRESS 221 Hodgeman
Laramie, WY 82072

ADDRESS AT WELL LOCATION 200 N Main St
Las Vegas, NV 89101
Subdivision Name: County: Clark County

2 LOCATION NE ¼ NW ¼ Sec 34 T 20 N OR 61 E
PERMIT/WAIVER No. 139-27-402-008
Issued by Water Resources Parcel No.

Latitude 36° 10' 24.32 N
Longitude 115° 8' 44.25 W
UTM E N
☐ NAD 27 ☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log?
If yes, what is NDWR well log #?

4 EXISTING WELL CONSTRUCTION
Depth Drilled 30 Feet Depth Cased 30 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4"		SCH40 PVC	0	20

Existing Perforations:
Type of perforation Slotted Screen
Size of perforation .010

From	feet to	feet
20	30	

5 WATER LEVEL
Static water level 18 feet below land surface
Artesian flow – G.P.M. – P.S.I
Water temperature – °F Quality

6 Additional Notes or Comments
PVC was cemented in place, grouted PVC in place through perforations, grouted up to surface

DCNR/DWR/SNBO
RECEIVED
NOV 30 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☒ yes ☐ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used		
30	0		Cement grout	☒ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured
				☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14 lbs/gal
Bentonite Grout % bentonite

Date Started 7/21/15
Date Completed 7/21/15

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Environmental West Exploration (Contractor)
Address PO Box 11095 Spokane Valley WA 99211 (Contractor)

Nevada contractor's license number issued by the *State Contractor's Board* 0028363
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2424-M
Signed (By driller performing actual drilling on site or contractor)
Date 11/24/15

(Rev. 12-13) **USE ADDITIONAL SHEETS IF NECESSARY** pg. of pg.

36.1734519
-115.1447908
NAD 27