STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No. 124116
Permit No.
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39492
WELL NAME (*If applicable*): AA-UW4

1 OWNER Lake Mead Christian Ministries Development Inc.
MAILING ADDRESS 540 E. Lake Mead Pkwy
Henderson, NV 89015

ADDRESS AT WELL LOCATION 655 E. Lake Mead Pkwy
Henderson, NV 89015
Subdivision Name: *County:* Clark

2 LOCATION SW ¼ NW ¼ Sec 8 T 22S N/S R 63 E
PERMIT/WAIVER No. 179-08-201-019
Issued by Water Resources *Parcel No*

Latitude 36.049014
Longitude -114.973228
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☐ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☒ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? NO
If yes, what is replacement well NOI?

Is there an existing well log?
If yes, what is NDWR well log #?

4 *EXISTING WELL CONSTRUCTION*
Depth Drilled Feet Depth Cased 55 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4		SCH 40	0	55

Existing Perforations:
Type of perforation FACTORY CUT
Size of perforation .020

From	35	feet to	55	feet
From		feet to		feet
From		feet to		feet
From		feet to		feet
From		feet to		feet

5 *WATER LEVEL*
Static water level 37 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature 74 °F Quality

6 Additional Notes or Comments

CASING BROKE OFF AT 8 FEET BELOW GROUND SURFACE WHILE PULLING. PROCEEDED TO BRAKE OUT BOTTOM, AND GROUTED FROM BOTTOM TO TOP

CONSERVATION
RECEIVED
OCT 15 2015

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☒ yes ☐ no If pulled from: 8 feet to 0 feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforater used:

From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	
From	feet to	feet	Number of perfs per linear foot	

8 WELL PLUGGING MATERIALS

				Material Used		
From	55	feet to	0 feet	BENTONITE GROUT	☒ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured
From		feet to	feet		☐ Pumped	☐ Poured

Neat Cement Fluid Weight lbs/gal
Bentonite Grout 28 % bentonite

Date Started 9/29/2015
Date Completed 9/29/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name EAGLE DRILLING SERVICES
Contractor
Address 7150 PLACID ST. LAS VEGAS, NV 89119
Contractor

Nevada contractor's license number issued by the *State Contractor's Board* 51266
Nevada driller's license number issued by the Division of Water Resources, the *on-site driller* 2490-LTD
Signed
By driller performing actual drilling on site or contractor
Date 9/29/2015

(Rev. 12-13)
USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

36.0490375
-114.9724023
NAD 27