STATE OF NEVADA
DIVISION OF WATER RESOURCES
**WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 125495
Permit No.
Basin 070

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

*Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO 74227
WELL NAME (If applicable)

1 OWNER Dan Tams/Finance All
MAILING ADDRESS 4044 E. Stable Ct Rd
Gilbert AZ 85297

ADDRESS AT WELL LOCATION Sierra Pass Rd
Winnemucca NV
Subdivision Name Blue Mtn Ranches County Humboldt

2 LOCATION NE ¼ NE ¼ Sec 17 T 36 N/S R 36 E
PERMIT/WAIVER No. R3d1609,R913 3636-17-100-005
(Issued by Water Resources) Parcel No.

Latitude N40.99951
Longitude W117.94974
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI?

Is there an existing well log? ~~Yes~~
If yes, what is NDWR well log #? ~~[illegible]~~

4 EXISTING WELL CONSTRUCTION
Depth Drilled 360 Feet Depth Cased 360 Feet

EXISTING CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|---|---|---|---|---|
| 6 5/8 | Steel | .188 | 0 | 20 |
| 6 5/8 | PVC | Sched 40 | 20 | 360 |
| | | | | |
| | | | | |

Existing Perforations:
Type of perforation Slot
Size of perforation 0.2
From 300 feet to 360 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 102 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments
Casing was deviated at 220' perforator would not go past.

NAD 27
40.999607
117.948769

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☒ no
If casing was left in place, please show where additional perforations were made:

Additional Perforations:
Type of perforater used:
From NA feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot
From feet to feet Number of perfs per linear foot

8 WELL PLUGGING MATERIALS

| | | | | Material Used | | |
|---|---|---|---|---|---|---|
| From 0 | feet to 30 | feet | Neat Cement | ☐ Pumped | ☒ Poured |
| From 30 | feet to 33 | feet | 3/8" Hole Plug | ☐ Pumped | ☒ Poured |
| From 33 | feet to 360 | feet | Bentonite Grout | ☒ Pumped | ☐ Poured |
| From | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | feet to | feet | | ☐ Pumped | ☐ Poured |
| From | feet to | feet | | ☐ Pumped | ☐ Poured |

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 21 % bentonite
Date Started 05/01/16
Date Completed 05/03/16

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Allied Drilling Inc. (Contractor)
Address 5140 Jungo Rd. (Contractor)
Winnemucca NV. 89445
Nevada contractor's license number issued by the State Contractor's Board 76778
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1563
Signed [signature] (By driller performing actual drilling on site or contractor)
Date 5-31-16

Plugging unknown well log