STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT

OFFICE USE ONLY
Log No 125873
Permit No.
Basin 083

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 75029
WELL NAME (If applicable):

1 OWNER Richard Legarza
MAILING ADDRESS 460 West Riverview Circle
Reno, NV. 89509

ADDRESS AT WELL LOCATION 265 Park Ave.
Wadsworth, NV.
Subdivision Name
County Washoe

2 LOCATION SE ¼ NE ¼ Sec 4 T 20N N/S R 24 E
PERMIT/WAIVER No
Issued by Water Resources
Parcel No 084-160-69

Latitude 39 37.881N
Longitude 119 17.244W
UTM E
N
☐ NAD 27
☒ NAD 83/WGS 8

3 TYPE OF WELL
☒ Domestic ☐ Irrigation ☐ Test
☐ Municipal/Industrial ☐ Monitor ☐ Stock

Is this well being plugged because a replacement well was drilled? yes
If yes, what is replacement well NOI? n/a

Is there an existing well log? no
If yes, what is NDWR well log #? 15215

4 EXISTING WELL CONSTRUCTION
Depth Drilled 55 Feet Depth Cased 55 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6		.188	0	55

Existing Perforations:
Type of perforation n/a
Size of perforation n/a
From feet to feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

5 WATER LEVEL
Static water level 42.2 feet below land surface
Artesian flow G.P.M. P.S.I
Water temperature °F Quality

6 Additional Notes or Comments

Fished 20' of old drop pipe with jet pump from well. Measured static water level at 42.2' and depth of well at 51'. Installed 2" pipe and blew debris from well till hard bottom at 55'. Installed 6" mills knife to 45' and perforated 6" casing with 4 rows per foot to surface. Well did not have sanitary seal. Installed tremme pipe to 52'. Mixed 24 bags of Portland Type II cement with approx. 120 gallons of water. We pumped into well through tremme pipe, but could not get cement to rise past 12'. Allowed cement to set overnight and following day we measured top of cement at 12'. We then mixed 6 bags of cement and filled well to surface. Well should have only required 16 bags at the most.

NAD 27
39.631438
119.286397

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? ☒ yes ☐ no
If well was not cleaned out to total depth, please explain why:

Was the well contaminated? ☐ yes ☒ no
Was the casing pulled? ☐ yes ☒ no If pulled from: feet to feet
Was the casing over drilled? ☐ yes ☐ no
If casing was left in place, please show where additional perforations were made:
Additional Perforations
Type of perforater used: Mills Knife

From	feet to	Number of perfs per linear foot
45	surface	4

8 WELL PLUGGING MATERIALS

From	feet to	Material Used		
55	0	neat cement	☒ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured
			☐ Pumped	☐ Poured

Neat Cement Fluid Weight 14.5 lbs/gal
Bentonite Grout % bentonite
Date Started 9/2/2016
Date Completed 9/3/2016

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name Carson Pump, LLC (Contractor)
Address P.O. Box 20159 Carson City, NV. 89721 (Contractor)
Phone 775-888-9926
Nevada contractor's license number issued by the State Contractor's Board 39920
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1482
Signed (By driller performing actual drilling on site or contractor)
Date 9/6/2016

(Rev. 04-15)

USE ADDITIONAL SHEETS IF NECESSARY pg. of pg.

Plugging unknown well log