REPORT NO. 94.47

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 44850
PERMIT NO.
BASIN 089

NOTICE OF INTENT NO. 26119

1. OWNER Pat Varnum
MAILING ADDRESS 20 Sunbeam Reno, Nv 89511

ADDRESS OF WELL 1600 Eastlake Blvd
Carson City, Nv 89704

2. WELL LOCATION SW 1/4 NW 1/4 SEC. 30 T 17N R 20 E Washoe COUNTY

PERMIT NO. PARCEL NO 050-298-15 SUBDIVISION NAME

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Abandon [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Fine, tan, yellow & white DG sands		0	46	46
Coarse, tan, yellow & white DG		46	68	22
Tan, brown, white & semi-decompose		68		
granite		68	198	

Notes :

Date Started 6/15/94 Date Completed 6/17/94

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Lift

	GPM	DRAWDOWN	TIME (HRS)
	15		2.5

8. WELL CONSTRUCTION

Depth Drilled 198 Depth Cased 198

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 82 Feet
8 1/2 Inches 82 Feet 198 Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D.	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+1.5	198

PERFORATIONS:
Type Perforation screen Size Perforation .020
From 178 Feet to 188 Feet
From Feet to Feet
From Feet to Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 53'
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 53 Feet to 198 Feet

9. WATER LEVEL
Static Water Level 55 Feet Below Land Surface
Artesian Flow GPM PSI
Water Temperature cool F Quality

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc
Address 625 Spice Islands Dr Ste L
Sparks, Nv 89431

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1511

Signed Roger Thurlp
By driller performing actual drilling on site or contractor

Dated 6/20/94

JUN 28 '94 STATE ENGINEER