STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

office use only
Log No. 76384
Permit No.
Basin 76
NOTICE OF INTENT NO 40297

1. OWNER Jerry & Megan Soard ADDRESS AT WELL LOCATION 130 River Road
MAILING ADDRESS 130 River Road Fernley, NV

2. Location 1/4 NE 1/4 NE Sec 23 T 20 N R 25E Lyon County
PERMIT NO. PARCEL N0. 19-641-11 SUBDIVISION NAME

3. WORK PERFORMED
X New Well, Replace, Recondition, Deepen, Abandon, Other

4. PROPOSED USE
X Domestic, Irrigation, Test, Municipal/Industrial, Monitor, Stock

5. WELL TYPE
Cable, X Rotary, RVC, Air, Other, X Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Tan yellow white fine sands.		0	28	28
				0
Tan yellow brown green white coarse sands.		28	104	76
Coarse Green white brown yellow red sands & gravel.		104	172	68

8. WELL CONSTRUCTION
Depth Drilled 172 feet Depth Cased 172 feet
HOLE DIAMETER (BIT SIZE)

		From	To
10 5/8	inches	0 feet	172 feet
8 3/4	inches	feet	feet
	inches	feet	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To Feet
6 5/8	12.94	188	+1 1/2	172

Perforations::
Type Perforation Factory
Size perforation 3/32 x 3"
From 172 feet to 152 feet
From feet to feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal X YES No
Depth of Seal 100 feet
x Pumped
Poured
Gravel Packed: X Yes No
From 172 feet to 104 feet

Seal Type:
Neat Cement
X Cement Grout
Concrete Grout

9 WATER LEVEL
Static water leve 55 feet below land surface
Artesian flow 0 GPM 0 P.S.I.
Water Temperature 104 Degrees F Quality

Date started 4-29 -99
Date completed 5-4 -99

7. WELL TEST DATA
TEST METHOD: Bailer Pump x Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (hours)
50	95	1 1/2
45	70	5

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name McKay Drilling, Inc.
2290 Pioneer Drive
Reno, NV 89509
NV Contractors No. 14170
NV Driller's Lic (on site) 1511
Signed
By driller performing actual drilling on site or contractor
Date 5-8 -99

RECEIVED
99 MAY 21 AM 10:58
STATE ENGINEER'S OFFICE