REPORT NO. 99.46

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 76407
PERMIT NO.
BASIN 83

NOTICE OF INTENT NO. 41689

1. OWNER Bill & Zelta Hibbs
MAILING ADDRESS 2430 Grizzley Reno, Nv 89511
ADDRESS OF WELL 2430 Grizzley Reno, Nv 89511

2. WELL LOCATION NW 1/4 NE 1/4 SEC. 32 T 18N R 21 E Storey COUNTY
PERMIT NO ____ PARCEL NO 03-022-70 SUBDIVISION NAME Virginia City Highlands

3. TYPE OF WORK
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
Blue-green rock w/white specks		185	348	163

Notes : Refer to original log for surface seal & gravel pack information.

Date Started 8/9/99 Date Completed 8/13/99

7. WELL TEST DATA

TEST METHOD [ ] Bailer [X] Pump [ ] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	22	Unknown	2

8. WELL CONSTRUCTION
Depth Drilled 348 Depth Cased 348

HOLE DIAMETER (BIT SIZE)
6 Inches 185 Feet 348 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5	9.66	.188	168	348

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 308 Feet to 328 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [ ] Yes [ ] No
Seal Depth ____
PLACEMENT METHOD: [ ] Pumped [ ] Poured
SEAL TYPE: [ ] Neat Cement [ ] Cement Grout [ ] Concrete Grout

GRAVEL PACKED: [ ] Yes [ ] No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 176 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature ____ F Quality ____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Aqua Drilling & Well Service, Inc
Address 675 Edison Way
Reno, Nv 89502
NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1132
Signed Roger M Thrall
By driller performing actual drilling on site or contractor
Dated August 16, 1999