REPORT NO. A00.019

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 79651
PERMIT NO.
BASIN 83

NOTICE OF INTENT NO. 43908

OWNER NICK FAIN
MAILING ADDRESS PO BOX 740 VIRGINIA CITY NV 89440

ADDRESS OF WELL 50 WEST FIVE MILE
RENO NV 89511

2. WELL LOCATION SE 1/4 NW 1/4 SEC. 6 T 17N R 21 E STOREY COUNTY

PERMIT NO ____ PARCEL NO 03-441-01 SUBDIVISION NAME VCH

3. TYPE OF WOF
[ ] New Well [ ] Replace [ ] Recondition
[X] Deepen [ ] Plug [ ] Other

4. PROPOSED US
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC L

MATERIAL	STRATA	FROM	TO	THICKNESS
Refer to log # 23762		0	400	400
Light gray rock and gray clay		400	640	240
Light clay & dark clay & rock		640	760	1120
Gray rock	X	760	838	78

RECEIVED 00 APR 11 AM 11:20 STATE ENGINEER'S OFFICE

Notes :

Date Started 4-3-00 Date Completed 4-6-00

7. WELL TEST DA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	25		2 hr

8. WELL CONSTRUCTIO

Depth Drilled 838 Depth Cased 838

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 838 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	838

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32x 3
From 678 Feet to 698 Feet
From 798 Feet to 818 Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE: [ ] Neat Cement [X] Cement Grout [ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 838 Feet

9. WATER LEVE
Static Water Level 500' +- Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COOL F Quality MILKY

10. DRILLER'S CERTIFICATIO
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed [signature]
By driller performing actual drilling on site or contractor

Dated April 6-00