REPORT NO. A00.014

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 79971
PERMIT NO.
BASIN 77

NOTICE OF INTENT NO. 43176

OWNER Maria & Daniel Yarhi
MAILING ADDRESS 4594 Sage Rose Way reno NV 89502

ADDRESS OF WELL Snowy River Drive
Reno NV 89502

2. WELL LOCATION NE 1/4 NE 1/4 SEC. 34 T 19N R 20 E Washoe COUNTY

PERMIT NO ____ PARCEL NO 021-270-08 SUBDIVISION NAME ____

3. TYPE OF WOF
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED US
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[ ] Air [X] Mud

6. LITHOLOGIC L

MATERIAL	STRATA	FROM	TO	THICKNESS
Dirt, clay & lava rock		0	8	8
Volcanic rock, clay & boulders		8	18	10
Volcanic rock		18	30	12
Volcanic rock & brown clay	X	85	218	133

Notes :

Date Started 3-20-00 Date Completed 3-21-00

7. WELL TEST DA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		2.5

8. WELL CONSTRUCTIO

Depth Drilled 218 Depth Cased 218

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 1/2 Inches 50 Feet 218 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6 5/8	12.92	.188	+2	218

PERFORATIONS:
Type Perforation Factory Size Perforation 3/32 x 3
From 178 Feet to 198 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50
PLACEMENT METHOD: [X] Pumped [ ] Poured

SEAL TYPE:
[X] Neat Cement
[ ] Cement Grout
[ ] Concrete Grout

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 218 Feet

9. WATER LEVE
Static Water Level 118' Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature cool F Quality clear

10. DRILLER'S CERTIFICATIO
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Aqua Drilling & Well Service, Inc.
Address 675 Edison Way
Reno NV 89502

NV. CONTRACTOR'S LIC. NO. 15291 DRILLER'S LIC. NO. ON SITE 1981

Signed [signature]
By driller performing actual drilling on site or contractor

Dated March 23-00