REPORT NO. A01.033

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

LOG NO. 83689
PERMIT NO.
BASIN 8B

NOTICE OF INTENT NO. 45663

1. OWNER VINCENT HESS
MAILING ADDRESS 280 VERMILLION, RENO, NV 89511

ADDRESS OF WELL 280 VERMILLION
RENO, NV 89511

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 6 T 17N R 21 E STOREY COUNTY

PERMIT NO ____ PARCEL NO 003-442-03 SUBDIVISION NAME HIGHLAND RANCHES

3. TYPE OF WORK
[X] New Well [ ] Replace [ ] Recondition
[ ] Deepen [ ] Plug [ ] Other

4. PROPOSED USE
[X] Domestic [ ] Irrigation [ ] Test
[ ] Municipal/Industrial [ ] Monitor [ ] Stock

5. WELL TYPE
[ ] Cable [X] Rotary [ ] RVC
[X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
YELLOW CLAY		0	35	35
BLUE GREEN HARD ROCK	145	35	277	242

RECEIVED
01 JUN 27 AM 11:40
STATE ENGINEER'S OFFICE

Notes :

Date Started 06/15/01 Date Completed 06/21/01

7. WELL TEST DATA

TEST METHOD [ ] Bailer [ ] Pump [X] Air Develop

	GPM	DRAWDOWN	TIME (HRS)
	20+		2 HRS.

8. WELL CONSTRUCTION

Depth Drilled 277 Depth Cased 280

HOLE DIAMETER (BIT SIZE)

10 5/8 Inches 0 Feet 50 Feet
8 3/4 Inches 50 Feet 280 Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
6"	12.92	.188	+3	277

PERFORATIONS:
Type Perforation FACTORY Size Perforation 3/32 X 3
From 237 Feet to 257 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: [X] Yes [ ] No
Seal Depth 50
PLACEMENT METHOD: [ ] Pumped [X] Poured

SEAL TYPE:
[ ] Neat Cement
[X] Cement Grout
[ ] Concrete Grout
[ ] Bentonite

GRAVEL PACKED: [X] Yes [ ] No
From 50 Feet to 277 Feet

9. WATER LEVEL
Static Water Level 110 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COLD F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC, INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed [signature]
By driller performing actual drilling on site or contractor

Dated 6-26-2001