REPORT NO. A01.041

STATE OF NEVADA
DIVISION OF WATER RESOURCES

WELL DRILLER'S REPORT

NOTICE OF INTENT NO. 43719

1. OWNER ROGER PUCCINELLI
MAILING ADDRESS PO BOX 807, VERDI, NV 89439
ADDRESS OF WELL 345 LAKE VIEW DR
VERDI, NV

2. WELL LOCATION SW 1/4 SE 1/4 SEC. 7 T 19N R 18 E WASHOE COUNTY

PERMIT NO ____ PARCEL NO 038-042-26 SUBDIVISION NAME VERDI LAKE ESTATES

3. TYPE OF WORK: [ ] Deepen [ ] Redrill [ ] Rehabilitation [ ] Reconditioning [X] Replace [ ] Test [ ] Other

4. PROPOSED USE: [X] Domestic [ ] Irrigation [ ] Test [ ] Municipal, Industrial [ ] Monitor [ ] Stock

5. WELL TYPE: [ ] Deep [ ] Rotary [ ] [X] Air [ ] Mud

6. LITHOLOGIC LOG

MATERIAL	STRATA	FROM	TO	THICKNESS
BLUE-GREEN HARD ROCK		129	265	136
BROKEN BLUE-GREEN ROCK		265	270	5

Notes: REFER TO ORIGINAL LOG FOR SEAL. BOTTOM 5" OF BORE HOLE FULL OF NATIVE MATERIAL.

Date Started 07/24/01 Date Completed 07/25/01

7. WELL TEST DATA

TEST METHOD ____ Bailer ____ Pump X Air Develop

GPM	DRAWDOWN	TIME (HRS)
20		2

8. WELL CONSTRUCTION

Depth Drilled 270 Depth Cased 265

HOLE DIAMETER (BIT SIZE)
6 Inches 129 Feet 270 Feet
____ Inches ____ Feet ____ Feet
____ Inches ____ Feet ____ Feet

CASING SCHEDULE

Size OD	Weight/Ft	Wall Thickness	From	To
5"	9.66	.188	40	265

PERFORATIONS:
Type Perforation FACTORY Size Perforation 3/32 X 3
From 235 Feet to 255 Feet
From ____ Feet to ____ Feet
From ____ Feet to ____ Feet

SURFACE SEAL: ____ Yes X No
SEAL TYPE: Neat Cement, Cement Grout, Concrete Grout, Bentonite
Seal Depth ____
PLACEMENT METHOD: ____ Pumped ____ Poured

GRAVEL PACKED: ____ Yes X No
From ____ Feet to ____ Feet

9. WATER LEVEL
Static Water Level 62 Feet Below Land Surface
Artesian Flow ____ GPM ____ PSI
Water Temperature COOL F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and this report is true to the best of my knowledge.

Name AQUA DRILLING & WELL SVC, INC.
Address 675 EDISON WAY
RENO, NV 89502

NV. CONTRACTOR'S LIC. NO 15291 DRILLER'S LIC. NO. ON SITE 2189

Signed ____
Driller certifies actual drilling on site by contractor

Dated July 27, 01